



# Rough-In Checklist for Your GC

DM Kitchen Design • Greater Chicago Area

Date: 2025-08-26

Project: \_\_\_\_\_

Site / Address: \_\_\_\_\_

General Contractor: \_\_\_\_\_

Rev: \_\_\_\_\_

## Rough-In Must-Haves

☐ **Electrical:** Drops labeled; correct phase/amps; dedicated circuits.

☐ **Plumbing:** Floor sinks / trench drains exact; hot/cold with shutoffs.

☐ **Gas:** Pipe sizing matches connected load; valves accessible.

☐ **Ventilation:** Hood & duct penetrations coordinated with structure.

☐ **Clearances:** Equipment service space + ADA clearances maintained.

☐ **Coordination:** MEP drawings match latest equipment schedule.

## Notes:

Pro tip: Confirm rough-in locations before concrete is poured and walls are closed.

[www.drewmadden.com](http://www.drewmadden.com)